MOBILE:9945744759

SHRIYA CONSTRUCTION AND CONSULTANCY

#1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town Bangalore 560064.

No. BBMP /PMC/Y-P/SCL/2021-22 Date: 10/11/2021

To,
The Executive Engineer,
Yelahanka Projects Divison,
Bangalore 560092.

SUB: PMC CERTIFICATE

Dear Sir,

This is to certify that all the items of Works have been carried our satisfactorily as per specifications and the details below.

Name of work: "Providing Kannada words/Alphabets and Sculptures in the premises of Allalasandra and Yelahanka lake in Yelahanka Assembly Constituency".

Job code:

Work Order Number: **:EE(Project)/Ynk Zone/WO/ /2021-22.**
Dated

Bill Number: Second & Final Bill.

Name of contractor: **Sri N. Purushotham Raju (NPR Infra), SLV Nilaya, 38/1, Sankaranthi Layout, 4th main, JPNagar 7th Phase, Bangalore 560078**

Value of Work:

BR No.

SHRIYA CONSTRUCTION AND CONSULTANCY

Scanned with CamScanner

MOBILE:9945744759

SHRIYA CONSTRUCTION AND CONSULTANCY

#1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town Bangalore 560064.

Sl No	Description of Work	Unit	Qty
1	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and neatly dressed as per specifications. specification. No. KBS 2.1(a) / 2.3.1 Note :Adopt item 2.24 for excavation in all types of soils for lowering & levelling the ground for building works by mechanical means	CUM	494.10
2	KSRB 2.8 : Providing and Filling in foundation with granite / trap broken metal 100 mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift. complete as per specifications.	CUM	51.32
3	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8(M7.5)with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregtes @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications.	CUM	51.58
4	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design mix M20 with OPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @ 0.460 cum, with super plasticisers @ 3 liters confirming to is 9103-1999 reafirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks, anchor blocks & plinths etc., including cost of all materials, labour, HOM of machinery, curing, complete but excluding cost of reinforcement as per specifications.	CUM	145.36
5	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. TMT bars Fe 500	MT	15.25
6	KSRB 4-6.9 : Providing and removing centering, shuttering, strutting, propping etc., Removal of form Work etc.., for edges of slabs and breaks in floors including cost of all materials,labour complete as per specifications.	SQM	595.45

SHRIYA CONSTRUCTION AND CONSULTANCY

Scanned with CamScanner

MOBILE: 9945744759

SHRIYA CONSTRUCTION AND CONSULTANCY

#1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town Bangalore 560064.

7	KSRB 6-2.3 : Providing and constructing burnt brick masonry with approved quality of non-modular bricks of standard size of class designation 5.0Newton per sqmm (table moulded) with cement mortar 1:6 for basement and superstructu/re including cost of materials, labour charges, scaffolding, curing complete as per specifications.	CUM	5.39
8	KSRB 14.47.3 : Providing and laying flooring using prepolished, water cut/gang saw 19mm thick granite laid over bed of 20mm thick 1:4 cm & jointed with neat cement slurry mixed with pigment to mach shade of granite slabs including laying POP on finished surface and cleaning the surface, including the cost of all materials and labours etc., complete as per specifications. - using 10mm thick silver grey granite / Multy Red / Ruby Red/ Black / Hassan Green Granite tiles KBS	SQM	120.63
9	14.55, Providing full nosing for 20 mm thick granite slab using required machinery including cost and conveyance of all materials, labour for all items of work, HOM of equipment etc., complete as per specification	RMT	129.69
10	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications,.	SQM	18.20
11	KSRB 2.11 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering with lead up to 50 m. and lift up to 1.5 m. including cost of all labour complete as per specifications.	CUM	303.68
12	Conveying the excavated earth, debries etc., with all lead and lifts including loading and unloading charges etc., complete as per the direction of the Engineer-in-charge. Pg No 136,Item No17.4	CUM	710.49
13	KSRB 5-14.1: Providing and constructing load bearing wall with solid concrete blocks of size 400X200X200mm having block density not less than 1800kg/m3 having a minimum average compressive strength 5.00N/mm2 confirming to IS 2185 (part 1) :2005 and constructed with cement mortar 1:4,as per IS 2572:2005 including cost of materials, labour charges, scaffolding, curing, hire charges of machinaries etc., complete as per specifications.	SQM	77.64

SHRIYA CONSTRUCTION AND CONSULTANCY

Scanned with CamScanner

MOBILE:9945744759

SHRIYA CONSTRUCTION AND CONSULTANCY

#1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town Bangalore 560064.

14	KSRB15-1.5 : Providing rough cement plastering 15 mm thick in single coat with cement mortar 1:4, to brick masonry for base of dadooing works with sand of approved quality, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications.	SQM	247.94
15	KSProviding vitrified tiles 60 x 60cms of approved make, shade and size for flooring laid on a bed of 12mm thick cement mortar 1:3 mix, flush pointing with white cemnt using colour pigment, including cost of materials, labour, curing complete as per specification. (P.No:109, I.No:14.45 PWD SR 2018-2019)	SQM	144.47
16	KSRB 15-3.8: Providing 18mm thick cement plaster in single coat with cement mortar 1:4, to brick masonry including rounding off corners wherever required smooth rendering : providing and removing scaffolding, including cost of materials, labour, curing complete as per specification	SQM	133.13
17	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6 stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications.	CUM	77.64
18	Providing and fixing Stainless steel staircase raling as per Chief Architect Drawing No. 11520/ HRSC with hand rail 50mm dia 16 guage hollow pipe welded to vertical hollow 50mm dia pipe of 16 guage, stainless steel vertical pipe spaced at 1.20m regular intervals, and 5 Nos of 25mm dia. Stainless steel hollow horizontal pipe are welded to vertical 50mm dia hollow pipe. The entire assembly is fixed to staircase concrete by using expansion bolts by drilling concrete etc., complete including cost of materials, labour, HOM of machineries and electrical charges, etc., complete as per specifications.. Pg No. 45 Item No. 7.38	SQM	25.93
19	KSRB 5.27.1 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6 stone Masonary in superstructure with cement mortar , edge of stones chistle dressed in courses not less than 15 cms high, bond stones at two 2M. apart in each course including cost of materials, labour, curing complete as per specifications.	CUM	31.33
20	Poviding, Fabricating and Fixing of Globe made out of Welded Iron Automobile Parts, materials as per drawings for appreance and dimesions is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge. (inclusive of all taxes) Dimesions : 108 x 108 x 108 inches Base size required: (5 x 5 feet) Wieght: 1.5 Ton approximately (inclusive of all taxes) As per approved quotation	NO	1

SHRIYA CONSTRUCTION AND CONSULTANCY

Scanned with CamScanner

MOBILE:9945744759

SHRIYA CONSTRUCTION AND CONSULTANCY

#1133, 3rd Floor, 3rd Stage, 'B' Cross, Yelahanka New Town Bangalore 560064.

21	Poviding, Fabricating and Fixing of Elephant made out of Welded Iron Automobile Parts, materials as per drawings for appreance and dimesions is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge. (inclusive of all taxes) Dimesions : 108 x 108 x 108 inches Base size required: (5 x 5 feet) wieght: 1.5 Ton approximately (inclusive of all taxes) As per approved quotation	NO	1
22	Poviding, Fabricating and Fixing of Auto made out of Welded Iron Automobile Parts, materials as per drawings for appreance and dimesions is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge. (inclusive of all taxes) Dimesions : 64 x 102 x 44 inches Base size required: (10.5 x 6 feet) wieght: 1.5 Ton approximately (inclusive of all taxes) As per approved quotation	NO	1
23	Poviding, Fabricating and Fixing of Bullock Cart made out of wWelded Iron Automobile Parts, materials as per drawings for appreance and dimesions is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge. (inclusive of all taxes) Dimesions : 42 x 98 x 24 inches Base size required: (8 x 4 feet) Wieght: 350Kgs approximately (inclusive of all taxes) As per approved quotation	NO	1
24	Poviding, Fabricating and Fixing Horse made out of wWelded Iron Automobile Parts, materials as per drawings for appreance and dimesions is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge. (inclusive of all taxes) Dimesions : 42 x 98 x 24 inches Base size required: (8 x 4 feet) Wieght: 350Kgs approximately (inclusive of all taxes) As per approved quotation	NO	1
25	Poviding, Fabricating and Fixing Ashoka Pillar made out of wWelded Iron Automobile Parts, materials as per drawings for appreance and dimesions is as indicated in techinal drawings enclosed including cost of all materials, labour, HOMof machinery, complete as per direction of Engineer in Charge. (inclusive of all taxes) Dimesions : 42 x 98 x 24 inches Base size required: (8 x 4 feet) Wieght: 350Kgs approximately (inclusive of all taxes) As per approved quotation	NO	1

SHRIYA CONSTRUCTION AND CONSULTANCY

Scanned with CamScanner